

Progetto per la costruzione e l'esercizio di un Impianto eolico denominato "Luras"

Progetto definitivo

Oggetto:

**LUR.02 - Cronoprogramma dei lavori di realizzazione
dell'impianto**

Proponente:



LURAS WINDFARM
ENERGY & INFRASTRUCTURE

Luras Windfarm
Via Dante 7
20123 Milano (Milano)

Progettista:



Stantec S.p.A.
Centro Direzionale Milano 2, Palazzo Canova
Segrate (Milano)

Rev. N.	Data	Descrizione modifiche	Redatto da	Rivisto da	Approvato da
00	09/02/2024	Prima Emissione	M. Carnevale	S. Bossi	P. Polinelli
Fase progetto: Definitivo				Formato elaborato: A4	

Nome File: **LUR.02.00 - Cronoprogramma dei lavori di realizzazione
dell'impianto.docx**

Indice

1 CONTENUTI DELLA RELAZIONE2

1 CONTENUTI DELLA RELAZIONE

Il presente documento costituisce il cronoprogramma per la realizzazione dell'impianto eolico di Luras, che contiene le attività previste e le relative tempistiche a partire dall'avvio del cantiere fino all'entrata in esercizio dell'impianto stesso.

Per informazioni dettagliate riguardo al proponente dell'iniziativa e il progetto proposto, si rimanda all'elaborato *LUR.00 – Presentazione del proponente e dell'iniziativa*.

ACTIVITY	PLAN START (SETTIMANA)	PLAN DURATION (GIORNI LAVORATIVI)	PLAN DURATION (SETTIMANA)	M1 M2 M3 M4 M5 M6 M7 M8 M9 M10 M11 M12 M13 M14 M15 M16 M17 M18																																																																							
				1 2 3 4 5 6 7 8 9 10 11 12 13 14 15 16 17 18 19 20 21 22 23 24 25 26 27 28 29 30 31 32 33 34 35 36 37 38 39 40 41 42 43 44 45 46 47 48 49 50 51 52 53 54 55 56 57 58 59 60 61 62 63 64 65 66 67 68 69 70 71 72																																																																							
IMPIANTO EOLICO LURAS	1		68	[Bar chart showing activity duration across weeks]																																																																							
Allestimento Cantiere	1	20	4	[Bar chart showing activity duration across weeks]																																																																							
REALIZZAZIONE NUOVO IMPIANTO	5		52	[Bar chart showing activity duration across weeks]																																																																							
Realizzazione strade e piazzole	5		35	[Bar chart showing activity duration across weeks]																																																																							
Strada T1	5	18	4	[Bar chart showing activity duration across weeks]																																																																							
Piazzola T1	9	5	1	[Bar chart showing activity duration across weeks]																																																																							
Strada T2	10	14	3	[Bar chart showing activity duration across weeks]																																																																							
Piazzola T2	13	5	1	[Bar chart showing activity duration across weeks]																																																																							
Strada T3	14	30	6	[Bar chart showing activity duration across weeks]																																																																							
Piazzola T3	20	5	1	[Bar chart showing activity duration across weeks]																																																																							
Strada T4	21	47	9	[Bar chart showing activity duration across weeks]																																																																							
Piazzola T4	30	5	1	[Bar chart showing activity duration across weeks]																																																																							
Strada T5	31	40	8	[Bar chart showing activity duration across weeks]																																																																							
Piazzola T5	39	5	1	[Bar chart showing activity duration across weeks]																																																																							
Realizzazione scavo, pali e plinti di fondazione	10		44	[Bar chart showing activity duration across weeks]																																																																							
Fondazione T1	10	68	14	[Bar chart showing activity duration across weeks]																																																																							
Fondazione T2	14	68	14	[Bar chart showing activity duration across weeks]																																																																							
Fondazione T3	21	68	14	[Bar chart showing activity duration across weeks]																																																																							
Fondazione T4	31	68	14	[Bar chart showing activity duration across weeks]																																																																							
Fondazione T5	40	68	14	[Bar chart showing activity duration across weeks]																																																																							
Montaggio aerogeneratori	24		33	[Bar chart showing activity duration across weeks]																																																																							
Installazione aerogeneratore T1	24	15	3	[Bar chart showing activity duration across weeks]																																																																							
Installazione aerogeneratore T2	28	15	3	[Bar chart showing activity duration across weeks]																																																																							
Installazione aerogeneratore T3	35	15	3	[Bar chart showing activity duration across weeks]																																																																							
Installazione aerogeneratore T4	45	15	3	[Bar chart showing activity duration across weeks]																																																																							
Installazione aerogeneratore T5	54	15	3	[Bar chart showing activity duration across weeks]																																																																							
Posa cavidotti interrati 33 kV	33		24	[Bar chart showing activity duration across weeks]																																																																							
Sottocampo 1 (T1, T2, T5) - Fino bivio T4	33	122	24	[Bar chart showing activity duration across weeks]																																																																							
Sottocampo 2 (T3, T4) - Fino bivio T4	41	37	7	[Bar chart showing activity duration across weeks]																																																																							
Tratta bivio T4-SSE	35	110	22	[Bar chart showing activity duration across weeks]																																																																							
Posa cavidotto AT 36 kV	54	13	3	[Bar chart showing activity duration across weeks]																																																																							
Realizzazione SSE 36kV/33kV opere utenza e batterie (sistema BESS)	23		34	[Bar chart showing activity duration across weeks]																																																																							
Opere civili, elettriche, meccaniche	23	170	34	[Bar chart showing activity duration across weeks]																																																																							
Reinterri e ripristino morfologico	49	40	8	[Bar chart showing activity duration across weeks]																																																																							
RISISTEMAZIONE AMBIENTALE PIAZZOLE	51	30	6	[Bar chart showing activity duration across weeks]																																																																							
RISISTEMAZIONE AMBIENTALE STRADE	51	30	6	[Bar chart showing activity duration across weeks]																																																																							
SMOBILIZZAZIONE CANTIERE	57	6	1	[Bar chart showing activity duration across weeks]																																																																							
COMMISSIONING E AVVIAMENTO	48		21	[Bar chart showing activity duration across weeks]																																																																							
Commissioning e test	48		19	[Bar chart showing activity duration across weeks]																																																																							
Commissioning SSE + BESS	61	28	6	[Bar chart showing activity duration across weeks]																																																																							
Commissioning T1	57	21	4	[Bar chart showing activity duration across weeks]																																																																							
Commissioning T2	57	21	4	[Bar chart showing activity duration across weeks]																																																																							
Commissioning T3	48	21	4	[Bar chart showing activity duration across weeks]																																																																							
Commissioning T4	48	21	4	[Bar chart showing activity duration across weeks]																																																																							
Commissioning T5	48	21	4	[Bar chart showing activity duration across weeks]																																																																							
1° parallelo con rete elettrica	67	5	1	[Bar chart showing activity duration across weeks]																																																																							
Avviamento	67	5	1	[Bar chart showing activity duration across weeks]																																																																							
Entrata in esercizio - COD	68	5	1	[Bar chart showing activity duration across weeks]																																																																							