

INSTALLAZIONE NUOVA TORCIA A TERRA

ID	Nome attività	Durata	Inizio	2020												2021																							
				A	S	O	N	D	G	F	M	A	M	G	L	A	S	O	N	D	G	F	M	A	M	G	L	A	S	O	N	D	G	F	M				
1	TORCIA EGF	635 g	lun 14/10/19	[Timeline bar from Oct 2019 to May 2021]																																			
2	MILESTONE	500 g	lun 27/01/20	[Timeline bar from Jan 2020 to Dec 2020]																																			
9	FOLLOW-UP BED	50 g	lun 14/10/19	[Timeline bar from Oct 2019 to Nov 2019]																																			
12	Ordine EPS Torcia JZ	135 g	lun 11/11/19	[Timeline bar from Nov 2019 to Dec 2019]																																			
18	Ordine EPC: BOP + montaggio tocia	241 g	ven 01/11/19	[Timeline bar from Nov 2019 to Feb 2020]																																			
22	AUTORIZZAZIONE INVESTIMENTO	270 g	lun 09/12/19	[Timeline bar from Dec 2019 to Dec 2020]																																			
25	FONDAZIONI	260 g	lun 01/06/20	[Timeline bar from Jun 2020 to May 2021]																																			
26	Ingegneria fondazioni (techint)	60 g	lun 01/06/20	[Blue hatched bar from Jun 2020 to Jul 2020]																																			
27	Fondazione (c.q. sito)	100 g	lun 11/01/21	[Blue hatched bar from Jan 2021 to Feb 2021]																																			
28	Autorizzazioni di legge	308 g	mer 06/11/19	[Timeline bar from Nov 2019 to Dec 2020]																																			
33	Attività di costruzione e montaggio EPC	210 g	lun 31/05/21	[Timeline bar from May 2021 to May 2021]																																			
34	Montaggio Torcia	140 g	lun 31/05/21	[Blue hatched bar from May 2021 to Jun 2021]																																			
35	Precommissioning	30 g	lun 15/11/21	[Blue hatched bar from Nov 2021 to Dec 2021]																																			
36	Commissioning e post avviamento	60 g	lun 27/12/21	[Blue hatched bar from Dec 2021 to Jan 2022]																																			