

Renexia Services Beleolico - 30MW Offshore Wind Project

BELEOLICO S.R.L.

Contract Programme Rev. JUL 2021

D	Nome attività	Inizio	Fine	
				021 2022 lug ago set ott nov dic gen feb mar apr mag giu lug
1	Procurement / Fabrication	mer 18/08/21	ven 10/09/21	Procurement / Fabrication
2	Monopiles	mer 18/08/21	mar 31/08/21	Monopiles
3	Delivery in Taranto	mer 18/08/21	mar 31/08/21	Delivery in Taranto
4	Wind Turbines	lun 23/08/21	ven 10/09/21	Wind Turbines
5	Delivery at Base Port no. 10 WTGs	lun 23/08/21	ven 10/09/21	Delivery at Base Port no. 10 WTGs
6	Construction	lun 30/08/21	ven 24/12/21	Construction
7	Offshore Installation	lun 30/08/21	ven 24/12/21	Offshore Installation
8	Monopiles & Secondary Steel Installation	mer 01/09/21	mar 21/09/21	Monopiles & Secondary Steel Installation
9	Offshore Cables Installation	mer 08/09/21	lun 25/10/21	Offshore Cables Installation
10	Cable & Scour Protection Installation	mer 08/09/21	ven 24/12/21	Cable & Scour Protection Installation
11	Preparation of WTGs & Electricals on the quay	lun 30/08/21	mar 28/09/21	Preparation of WTGs & Electricals on the quay
12	Erection of WTGs on the Monopiles	mar 21/09/21	gio 21/10/21	Erection of WTGs on the Monopiles
13	WTGs Mechanical Completion	gio 07/10/21	mer 03/11/21	WTGs Mechanical Completion
14	WTG energization	ven 05/11/21	gio 23/12/21	WTG energization
15	Wind Turbines Commissioning & Testing	mar 09/11/21	lun 31/01/22	Wind Turbines Commissioning & Test
16	WTGs Commissioning	mar 09/11/21	lun 27/12/21	WTGs Commissioning
17	WTGs Test Runs	mar 30/11/21	lun 24/01/22	WTGs Test Runs
18	Final Inspection and Take Over	mar 21/12/21	lun 31/01/22	Final Inspection and Take Over