

ID	Task Mode	Task Name	Duration	Start	Finish	Qtr 3, 2023			Qtr 4, 2023			Qtr 1, 2024			Qtr 2, 2024			Qtr 3, 2024		
						Jun	Jul	Aug	Sep	Oct	Nov	Dec	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug
1		PV TRECENTA - 19,86 MW	174.88 d	Wed 28/06/23	Tue 27/02/24															
2		Notice to Proceed	39.88 d	Wed 28/06/23	Tue 22/08/23															
3		Ready to built	0 d	Wed 28/06/23	Wed 28/06/23															
4		Rilievi di dettaglio in sito	20 d	Wed 28/06/23	Tue 25/07/23															
5		Progettazione preliminare impianto fotovoltaico	20 d	Wed 28/06/23	Tue 25/07/23															
6		Progettazione preliminare sottostazione	5 d	Wed 28/06/23	Tue 04/07/23															
7		Long Lead Supplies purchasing	20 d	Wed 26/07/23	Tue 22/08/23															
8		Engineering	59.88 d	Wed 26/07/23	Tue 17/10/23															
9		Progettazione esecutiva impianto fotovoltaico	35 d	Wed 26/07/23	Tue 12/09/23															
10		Progettazione esecutiva sottostazione	3 mons	Wed 26/07/23	Tue 17/10/23															
11		Ordini	115 d	Wed 28/06/23	Wed 06/12/23															
12		Costruzione impianto fotovoltaico	139.88 d	Wed 05/07/23	Tue 16/01/24															
13		Allestimento cantiere	15 d	Wed 05/07/23	Tue 25/07/23															
14		Preparazione terreno	65 d	Wed 26/07/23	Tue 24/10/23															
15		Lavori civili	40 d	Wed 23/08/23	Tue 17/10/23															
16		Lavori strutturali	55 d	Wed 11/10/23	Tue 26/12/23															
17		Lavori elettrici	40 d	Wed 08/11/23	Tue 02/01/24															
18		Test a freddo su impianto fotovoltaico	20 d	Wed 20/12/23	Tue 16/01/24															
19		Costruzione Sottostazione	114.88 d	Wed 05/07/23	Tue 12/12/23															
20		Lavori civili	85 d	Wed 05/07/23	Tue 31/10/23															
21		Lavori strutturali	34 d	Fri 28/07/23	Wed 13/09/23															
22		Assemblaggio elettromeccanico	40 d	Wed 18/10/23	Tue 12/12/23															
23		Test a freddo su sottostazione	10 d	Mon 27/11/23	Fri 08/12/23															
24		PV Mechanical Completion & Substation Operational	0 d	Tue 16/01/24	Tue 16/01/24															
25		PV Start up & Hot Commissioning	10 d	Wed 17/01/24	Tue 30/01/24															
26		Commercial Operation Date (COD)	0 d	Tue 30/01/24	Tue 30/01/24															
27		PR Test	10 d	Wed 31/01/24	Tue 13/02/24															
28		Other PAC requirements	20 d	Wed 31/01/24	Tue 27/02/24															
29		Provisional Acceptance Certificate (PAC)	0 d	Tue 27/02/24	Tue 27/02/24															

Project: TRECENTA_estratto GA Date: Tue 14/12/21	Task		Project Summary		Manual Task		Start-only		Deadline	
	Split		Inactive Task		Duration-only		Finish-only		Progress	
	Milestone		Inactive Milestone		Manual Summary Rollup		External Tasks		Manual Progress	
	Summary		Inactive Summary		Manual Summary		External Milestone			