

## CUSTOMER

**WPD Italia S.r.l.**  
Viale Aventino, 102  
00153 Roma

---

## MEASURING MAST NAME

**TUSCANIA H120**

---

## LOCATION

**Tuscania, Viterbo**


---

## MET MAST CODE

**TUSCANIA**

---

### Installation report Annexes to the work procedure

Date: <b>13/10/2022</b>		
	Author: <b>Daniele De Ieso</b>	

## Annex - A1 to the work procedure

### Measuring station first installation report

Measurement Station of	TUSCANIA H120
Station Code	TUSCANIA

Grid <b>UTM</b>	Map datum: <b>WGS 84</b>	Altitudine: <b>qt. s.l.m. 284</b>	Zone <b>32 T</b>	Longitude X: EST <b>736152</b>	Latitude Y: NORD <b>4706302</b>		
Decimal degrees	<b>N 42° 28' 23"</b>			<b>E 11° 52' 21.9"</b>			
Soil	Prevalence ground		Mix of rock and ground		Prevalence rock		
	<b>X</b>						
Terrain usage	Uncultured	Seeded	Orchard	Residential	Industrial	Pasture	
		<b>X</b>					
Vegetation	Absent		Bare	Stain	Forest	Scattered trees	
	<b>X</b>						
Morphology	Plain		Hill	Valley	Highland	Peak	Ridge
			<b>X</b>				

I N S T R U M E N T S	Description	Serial Num	Type & model	Direction orientation	Booms orientation	Boom lenght
	Speed sensor at m <b>123</b>	<b>01223021</b>	<b>Thies FC Advanced II</b> 4.3352.10.000	----	<b>TOP</b>	<b>2.50 m</b>
	Speed sensor at m <b>118.5</b>	<b>01223020</b>	<b>Thies FC Advanced II</b> 4.3352.10.000	----	<b>120°</b>	<b>3.00 m</b>
	Speed sensor at m <b>100</b>	<b>01223019</b>	<b>Thies FC Advanced II</b> 4.3352.10.000	----	<b>120°</b>	<b>3.00 m</b>
	Speed sensor at m <b>80</b>	<b>01223018</b>	<b>Thies FC Advanced II</b> 4.3352.10.000	----	<b>120°</b>	<b>3.00 m</b>
	Speed sensor at m <b>60</b>	<b>01223017</b>	<b>Thies FC Advanced II</b> 4.3352.10.000	----	<b>120°</b>	<b>3.00 m</b>
	Wind Vane at m <b>118.5</b>	<b>02223060</b>	<b>Thies FC 4.3151.00.901</b>	<b>300°</b>	<b>300°</b>	<b>3.00 m</b>
	Wind Vane at m <b>80</b>	<b>02222059</b>	<b>Thies FC 4.3151.00.901</b>	<b>300°</b>	<b>300°</b>	<b>3.00 m</b>
	Pressure sensor at m <b>5</b>	<b>B220025</b>	<b>Ammonit AB60</b>			
	Thermo-Hygrometer at m <b>118</b>	<b>258924</b>	<b>Galltec KPC 1/6-ME</b>			
Temperature sensor at m <b>60</b>	<b>247357</b>	<b>Galltec TPC 1/6-ME</b>				
Datalogger a m <b>5</b>	<b>D204056</b>	<b>Ammonit Meteo-40 plus</b> 1 x 12V / 50 W Panel + 1 x 48 Ah / 12 V Battery				
Beaconing system Supply System	<input checked="" type="checkbox"/> YES <input type="checkbox"/> NO	2x2000 cd Lamps at 119-35 m + 2x32 cd Lamps a 75 m + 6 red-white orbs. 2 x 24V / 110W Panels + 2 x 90 Ah / 12V Batteries				
Memory Card		<b>Ammonit Meteo 40 plus</b>				
Mast structure type		<b>TELEVES 450 XL</b>		<b>Height: m 93</b>		
Shielded three-core cable				<b>Lenght: m 123-118-100-80-60</b>		
Shielded two-core cable				<b>Lenght: m 118.5 - 80</b>		
Copper grounding cable		<b>Yellowgreen Ø35</b>		<b>Lenght: m 125</b>		
Lightning rod		<b>330° - Ø35/ Ø10</b>		<b>Lenght: m 3.00+1.00</b>		
Grounding rod		<b>Earthing Rod</b>		<b>Lenght: m 2.00 X 1.5</b>		

M O U N T I N G	Installation Company		<b>IDNAmic ITALIA S.r.l.</b>		
	Installation date		Date: <b>13/10/2022</b>		
	Datalogger measurement start time		Date: <b>13/10/2022</b>	Time: <b>16:30</b>	
	Installation correctness check and real time verification (See Annex 7)			<input checked="" type="checkbox"/> YES	<input type="checkbox"/> NO

Date: <b>13/10/2022</b>	Mounting responsible: <b>Daniele De Ieso</b>	Signature 
----------------------------	---	---------------

Annex - A2 to the work procedure

## Measuring station first installation report


Measurement Station of

TUSCANIA H120

Station Code

TUSCANIA

SECTION CODES



MOUNTING

Installation Company	IDNAMIC ITALIA S.r.l.		
Installation date	Date: <b>13/10/2022</b>		
Datalogger measurement start time	Date: <b>13/10/2022</b>	Time: <b>15:00</b>	
Installation correctness check and real time verification (See Annex 7)	YES	NO	

Date: <b>13/10/2022</b>	Mounting responsible: <b>Daniele De Ieso</b>	Signature 
----------------------------	---	---------------


ANNEX - A 3/1 to the work procedure

## Measuring station first installation report

Measurement Station of  
Station Code

**TUSCANIA H120**  
**TUSCANIA**

### TOWER DATASHEET



Date: **13/10/2022**

Operator signature: **Daniele De Ieso**

ANNEX – A 3/1 to the work procedure

## Measuring station first installation report


Measurement Station of

**TUSCANIA H120**

Station Code

**TUSCANIA**

### Boom Specification



Date: **13/10/2022**

Operator signature: **Daniele De Ieso**

ANNEX - A 3/2 to the work procedure

## Measuring station first installation report

Measurement Station of

**TUSCANIA H120**

Station Code

**TUSCANIA**

## LAYOUT OF THE TOWER



The anchors are oriented at 90° - 210° - 330°  
The foundation plates are positioned at 30 – 50 – 55 - 60 meters

Date: **13/10/2022**

Operator signature: **Daniele De Ieso**

ANNEX - A 5/1 to the work procedure

## Measuring station first installation report

Measurement Station of

**TUSCANIA H120**

Station Code

**TUSCANIA**

## Wind speed sensors height and orientation

**SPEED 123 m / TOP°**



**SPEED 118.5 m / 120°**



**SPEED 100 m / 120°**



**SPEED 80 m / 120°**



**SPEED 60 m / 120°**



**Note:** The sensor orientation is intended referred to the magnetic north which has been measured by compass. Therefore the magnetic declination angle has been not considered here.

Date: **13/10/2022**

Operator signature: **Daniele De Ieso**

ANNEX - A 5/2 to the work procedure

## Measuring station first installation report

Measurement Station of

**TUSCANIA H120**

Station Code

**TUSCANIA**

## Wind direction sensors height and orientation

**DIRECTION 118.5 m / 300°**



**DIRECTION 80 m / 300°**



**The deadband (North mark) of the Wind direction sensors is pointing to 300°**

**Note:** the sensor orientation is referred to the magnetic north which has been measured by compass. Therefore the magnetic declination angle has been not considered here.

Date: **13/10/2022**

Operator signature: **Daniele De Ieso**



ANNEX - A 6/1 to the work procedure

**Measuring station first installation report**

Measurement Station of


**TUSCANIA H120**

Station Code

**TUSCANIA**

**Satellite image of the installation site**

**SATELLITE VIEW OF THE SITE**



Date: **13/10/2022**

Operator signature: **Daniele De Ieso**

*D. De Ieso*

ANNEX - A 6/2 to the work procedure

**Measuring station first installation report**

Measurement Station of

**TUSCANIA H120**

Station Code

**TUSCANIA**


**Picture of the site before the installation works**



**This Photo traces back to the Site Visit performed in June**

Date: **13/10/2022**

Operator signature: **Daniele De Ieso**



ANNEX - A 6/3 to the work procedure

**Measuring station first installation report**


Measurement Station of

**TUSCANIA H120**

Station Code

**TUSCANIA**

**Picture of the site after the installation works**



**Additional Photos Will Be Sent Alongside The Report**

Date: **13/10/2022**

Operator signature: **Daniele De Ieso**



ANNEX - A 6/6 to the work procedure

## Measuring station first installation report

Measurement Station of	<b>TUSCANIA H120</b>
Station Code	<b>TUSCANIA</b>

**Wind speed sensor**  
**Thies 4.3352.10.000** at 123 m - **TOP**  
**S/N: 01223021**



**Wind speed sensor**  
**Thies 4.3352.10.000** at 118.5 m - **120°**  
**S/N: 01223020**



**Wind speed sensor**  
**Thies 4.3352.10.000** at 100 m - **120°**  
**S/N: 01223019**



**Wind speed sensor**  
**Thies 4.3352.10.000** at 80 m - **120°**  
**S/N: 01223018**



Date: **13/10/2022**

Operator signature: **Daniele De Ieso**

## ANNEX - A 6/6 to the work procedure

### Measuring station first installation report

Measurement Station of	TUSCANIA H120
Station Code	TUSCANIA

**Wind speed sensor**  
 Thies 4.3352.10.000 at 60 m – 120°  
 S/N: 01223017



**Wind vane**  
 Thies 4.3151.00.901 at 118.5 m – 300°  
 S/N: 02222060



**Wind vane**  
 Thies 4.3151.00.901 at 118.5 m – 300°  
 S/N: 02222059



**Barometer**  
 Ammonit AB60 in the box Logger  
 S/N: B220025



Date: **13/10/2022**

Operator signature: **Daniele De Ieso**

De Ieso Daniele

**ANNEX - A 6/7** to the work procedure

**Measuring station first installation report**

Measurement Station of	<b>TUSCANIA H120</b>
Station Code	<b>TUSCANIA</b>

**Datalogger**

**Ammonit Meteo-40M plus** at 5 mt  
S/N: **D204056**



**Thermo-Hygrometer**

**Galltec Mela KPC 1/6-ME** at 118m  
S/N: **258924**



**Temperature Sensor**

**Galltec Mela TPC** at 60m  
S/N: **247357**



**2000 cd Lamps**

**Lux Solar LXS** at 119 mt and 35 mt  
S/N: **MIOL B1 220567/MB01** at 119mt  
S/N: **MIOL B10 220534/MB10** at 35mt



**32 cd Lamps**

**Lux Solar LXS** at 75mt  
S/N: **ABQ791 - 2224**  
S/N: **ABQ766 - 2224**



Date: **13/10/2022**

Operator signature: **Daniele De Ieso**

## ANNEX - A 7 to the work procedure

### Measuring station first installation check report

Measurement Station of	TUSCANIA H120
Station Code	TUSCANIA

STRUMENTATION	S/N	Structure verification checks	C	NC
C1: Speed sensor on 123	01223021	Tower anchors verification	X	
C2: Speed sensor at m 118.5	01223020	Anchoring cables tensioning verification	X	
C3: Speed sensor at m 100	01223019	Tower linearity check	X	
C4: Speed sensor at m 80	01223018	Tower vertical position	X	
C5: Speed sensor at m 60	01223017			
D1: Wind Vane at m 118.5	02222060	Lightning rod check	X	
D2: Wind vane at m 80	02222059	Sensor booms check	X	
A1: Pressure sensor at m 5	B220025	Booms orientation check	X	
A2/A3: Thermo-Hygrometer at m 118	258924			
A4: Temperature sensor at m 60	247357			
		<b>Remote data transmission checks</b>		
		E-mail sending check	X	
		Remote connection test	X	
Datalogger Ammonit Meteo-40M plus	D204056	GSM network availability check		100%

Electronic devices verification	C	NC	Note
Date and time check	X		
Current date			Current time
13/10/2022			16:30
Battery voltage check			P = 12.8V
Signal presence check channels			
Signal presence check channels			
Beaconing system check	X		
Datalogger wirings check	X		
Wind speed sensor (123 m) check	X		4.93 m/s (datalogger real time data)
Wind speed sensor (118.5 m) check	X		4.64 m/s (datalogger real time data)
Wind speed sensor (100 m) check	X		5.15 m/s (datalogger real time data)
Wind speed sensor (80 m) check	X		4.23 m/s (datalogger real time data)
Wind speed sensor (60 m) check	X		3.28 m/s (datalogger real time data)
Wind direction (m 118.5) check	X		23° (datalogger real time data)
Wind direction (m 80) check	X		39° (datalogger real time data)
Pressure sensor (5 m) check	X		980.5 hPa (datalogger real time data)
Termoigrometer at (118 m) check	X		15.8°C – 68.4% (datalogger real time data)
Temperature sensor at (60 m) check	X		15.7° (datalogger real time data)

**LEGEND: C = COMPLIANT ÷ NC = NOT COMPLIANT**

Additional notes:

The tower has been installed according to the regulations and is operative.

Date: 13/10/2022

Operator signature: **Daniele De Ieso**

ANNEX - A 8 to the work procedure

**Measuring station first installation report**

Measurement Station of

**TUSCANIA H120**

Station Code

**TUSCANIA****IMPORTANT RECOMMENDATIONS**


As general rule, a periodical check of the tower must be done even if it has been designed and realized for a temporary usage in the installation site. It is strongly advised to check the anchor pickets and the guys tension within one month of the installation date and, after, every three months.

Please, consider that the steel ropes can be affected by little variations due to wind and temperature conditions.

**Warning: do not execute any inspection and/or reparation activity in case of strong wind condition or harsh weather conditions.**

A periodical revision is recommended for installation places with high salt concentration (seaside zone) and/or in case of corrosive environments.

Any type of installation and/or maintenance activities must be performed from specialized personnel only.

Date: **13/10/2022**Operator signature: **Daniele De Ieso**



ANNEX - A 9/1 to the work procedure

## Measuring station first installation report

Measurement Station of

**TUSCANIA H120**

Station Code

**TUSCANIA**

## CERTIFICATE UNI EN ISO 9001:2015

**PLC Srl**  
ISPEZIONI  
VERIFICHE  
CERTIFICAZIONI

00198 Roma  
Via Anicora, 2 F  
Tel. 06.85.35.08.30  
Fax 06.85.30.09.69  
www.picart.com  
E-mail: info@picart.com  
Iscr. R.E.A. 1074669  
C.F. / P.IVA 08118891004

### SISTEMA GESTIONE QUALITÀ

CERTIFICATO N° 453/A/2008

Si attesta che il Sistema di Gestione per la Qualità di:



**IDNAMIC ITALIA S.r.l.**

Area PIP Strada Statale 212 km 9,00 snc - 82020 Pietrelcina (BN)

Applicato nell'Unità Operativa sita in

Area PIP Strada Statale 212 km 9,00 snc - 82020 Pietrelcina (BN)

Sistema di Gestione per la Qualità conforme alla norma

### UNI EN ISO 9001:2015

valutato secondo le prescrizioni del Regolamento Tecnico RT-05 (\*)

Relativamente a:

settore IAF Campo di applicazione:

28(\*)

**Progettazione, fornitura, assemblaggio, installazione, manutenzione, rimozione di torri anemometriche e relativa strumentazione**

settore IAF Campo di applicazione:

35

**Elaborazione ed analisi dei dati del vento**

Data 1° emissione **2008-06-03**

Data di aggiornamento **2020-06-22**

Data di scadenza **2023-06-02**

La Direzione

*Antonella De Vitis*  
Dott.ssa Antonella De Vitis

La presente certificazione si intende riferita agli aspetti gestionali dell'impresa nel suo complesso ed è utilizzabile ai fini della qualificazione delle imprese di costruzione ai sensi dell'articolo 84 del D.Lgs. 50/2016 e s.m.i. e Linee Guide ANAC applicabili.

La validità del presente certificato è subordinata a sorveglianza periodica e al riesame completo del sistema di gestione aziendale con periodicità triennale.

Per informazioni puntuali ed aggiornate circa eventuali variazioni intervenute nello stato della certificazione di cui al presente certificato, si prega di contattare il n° telefonico 06 85352830 o l'indirizzo e-mail info@picart.com



SDG N°059A - SGA N° 040 D

Membro di IFA/CA/CIQ/CEI di sistemi di accreditamento  
SDG, SGA, PREG, PRES, ISO 9001, ISO 9004, ISO 14001  
per gli standard di accreditamento SDG, SGA, SGA, PREG e PRES  
e il SGA/CA/CIQ/CEI per gli standard di accreditamento ISO

Operatore IFA/CA/CIQ/CEI per la certificazione schemi  
QMS, EMS, PREG, PRES, ISO 9001 e TL  
di cui IFA/CA/CIQ/CEI per la certificazione schemi  
QMS, EMS, PREG, PRES, ISO 9001 e TL  
with IFA/CA/CIQ/CEI for the accreditation scheme TL

Date: **13/10/2022**

Operator signature: **Daniele De Ieso**

*De Ieso Daniele*

ANNEX - A 9/2 to the work procedure

## Measuring station first installation report

Measurement Station of

**TUSCANIA H120**

Station Code

**TUSCANIA**

## CERTIFICATE ISO 45001:2018



**CERTIFICATO N. OHS-806**  
**CERTIFICATE No.**

Si certifica che il Sistema di Gestione della Sicurezza e della Salute sul luogo di lavoro di  
It is hereby certified that the Occupational Health and Safety Management System of

**IDNAMIC ITALIA S.R.L.**

S.S. 212 KM 9 AREA P.I.P. 82020 Pietrelcina (BN) ITALIA

nelle seguenti unità operative / in the following operational units

S.S. 212 KM 9 AREA P.I.P. 82020 Pietrelcina (BN) ITALIA E CANTIERI OPERATIVI

è conforme alla norma / is in compliance with the standard

**ISO 45001:2018**

per le seguenti attività / for the following activities

Per informazioni sulla validità del certificato, visitare il sito [www.rina.org](http://www.rina.org)

For information concerning validity of the certificate, you can visit the site [www.rina.org](http://www.rina.org)

PROGETTAZIONE, ASSEMBLAGGIO, INSTALLAZIONE, MANUTENZIONE E RIMOZIONE DI TORRI ANEMOMETRICHE E RELATIVA STRUMENTAZIONE. ELABORAZIONI ED ANALISI DEI DATI DEL VENTO.

DESIGN, ASSEMBLY, INSTALLATION, MAINTENANCE AND REMOVAL OF ANEMOMETRIC TOWERS AND RELATED INSTRUMENTATION. WIND DATA PROCESSING AND ANALYSIS.

La validità del presente certificato è subordinata a sorveglianza periodica annuale / semestrale ed al riesame completo del sistema di gestione con periodicità triennale  
The validity of this certificate is dependent on an annual / six monthly audit and on a complete review, every three years, of the management system  
The use and validity of this certificate are subject to compliance with the RINA document: Regolamento per la Certificazione dei Sistemi di Gestione della Sicurezza e Salute sul luogo di lavoro  
The use and validity of this certificate are subject to compliance with the RINA document: Rules for the Certification of Occupational Health and Safety Management Systems

Prima emissione First issue	Data scadenza Expiry Date	Data decisione di rinnovo Renewal decision date	Data revisione Revision date
26.01.2012	19.01.2024	19.01.2021	19.01.2021



SCR N° 003 F  
Member of the Accredited Bodies of the International Accreditation Forum (IAF) and the International Accreditation Forum (IAF) and the International Accreditation Forum (IAF)

Gianluca De Fraia  
Naples Management System  
Certification, Head  
  
RINA Services S.p.A.  
Via Corsica 12 - 16128 Genova Italy



CISQ è la Federazione Italiana di Organismi di Certificazione dei sistemi di gestione aziendale  
CISQ is the Italian Federation of management system Certification Bodies

Date: **13/10/2022**

Operator signature: **Daniele De Ieso**

ANNEX - A 9/2 to the work procedure

## Measuring station first installation report

Measurement Station of

**TUSCANIA H120**

Station Code

**TUSCANIA**

## CERTIFICATE ISO 14001:2015

**CERTIFICATE**  
No. SCU005401E

certifies that :

**IDNAMIC ITALIA S.R.L.**

Area PIP Strada Statale 212 km 9,00 snc - 82020 - Pietrelcina (BN), Italy

operates a management system that has been assessed as conforming to :

**ISO 14001:2015**

for the scope of activities :

Design, supply, assembly, installation, maintenance, removal of anemometer towers and related instrumentation. Wind data processing and analysis.

Issue date : 02 November 2021  
Valid until : 01 November 2024 (Subject to adherence to the agreed ongoing programme, successful endorsement of certification following each audit and compliance with the terms and conditions of certification.)  
Original date of certification : 02 November 2021

Mo Ghaur Operations Director, SOCOTEC Certification UK

**UKAS**  
METROLOGY  
ISO 14001  
0063

SOCOTEC Certification UK Ltd, 6 Gordano Court  
Serratt Close, Pottershead, Bristol BS20 7FS  
UNITED KINGDOM  
<http://socotec-certification-international.co.uk>

Date: **13/10/2022**Operator signature: **Daniele De Ieso**